



# PROJECT STATUS REPORT

## PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
December 30, 2013	Dordi Khola Hydropower Project	Munna Shakya

## STATUS SUMMARY

The progress regarding the Project activities in the month of December, 2013 seems to be moderate. Renting of houses in Besisahar and Ramchowk phant for the establishment of site office and staff quarter has been done to facilitate for the field works in Lamjung and communication and negotiation in land acquisition with the local people. These houses will be rented till the completion of project's own camps, office, staff quarters and guest house. Land acquisition along headrace pipe alignment is in progress.

## PROJECT OVERVIEW

TASK	PROGRESS	REMARKS
<b>1. Set up of office and staff quarter</b>	Completed	
<b>2. Land acquisition:</b>		
2.1 Headworks	About 80% completed	16 Ropani purchased
2.2 Waterway	In progress	
2.3 Powerhouse	About 90% completed	27 Ropani purchased
<b>3. Procurement of works:</b>		
3.1 Civil and Electro-mechanical	Draft tender document received from the consultant and is under review.	
<b>4. Transmission Line</b>	NEA has initiated the work to construct Udipur Hub.	
<b>5. Detailed Project Schedule</b>	<b>Start</b>	<b>End</b>
5.1 Preconstruction Work (Land acquisition, infrastructure, tendering, contract award)	1st October, 2014	31st October, 2014
5.2 Civil work	1st October, 2014	31st March, 2017
5.3 Electro-mechanical	1st October, 2014	31st March, 2017
5.4 Transmission System	1st October, 2015	31st January, 2017
5.5 Testing/Commissioning	1st April, 2017	June 15, 2017