



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
February 4, 2014	Dordi Khola Hydropower Project	Munna Shakya

STATUS SUMMARY

In the month of January basically the progress is focused in land acquisition and tender design review. Kitta kat of land along the water conductor pipe with the help of staffs from Napi Bhibhag in the presence of local land owners is continuing. For the first 700 m stretch after the desilting basin, Kitta kat is completed and the negotiation with the land owners is going on.

According to the BOQ of civil works provided by Entura Hydro Tasmania, draft contract packages has been prepared and accordingly the expression of interest (EOI) will be invited from the reputed contractor for shortlisting.

PROJECT OVERVIEW

Task	PROGRESS	REMARKS
1. Land acquisition:		
1.1 Headworks	Under negotiation	Land for link road and inundation area at headworks.
1.2 Waterway	Under Negotiation	First 700 m stretch (about 25 ropani) Kitta kat is completed. Kitta kat of necessary land with the help of Napi Bhibhag staff is going on for further length about 2.5 km of the water conductor alignment is going on.
1.3 Powerhouse	Under negotiation and coordination	Land for link road to the powerhouse.
2. Procurement of works:		
2.1 Civil and Hydro-mechanical	Draft civil contract packages has been prepared and preparation of invitation for EOI is in process.	
3. Target for Next month		
3.1 Land acquisition for link road at HW		
3.2 Land acquisition for water conductor pipe alignment		Part by part
3.3 Land acquisition for link road to PH		
3.4 Land acquisition/leasing for camp facilities		

-
- 3.5 Start of construction of camps
(Office, guest house, quarter
etc.)
 - 3.6 Short listing of contractor for
civil/ hydro-mechanical
construction packages
-