



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
March 3, 2014	Dordi Khola Hydropower Project	Munna Shakya

STATUS SUMMARY

The month February passed in negotiating with the land owners. However, as scheduled in the previous month we have been succeeded to purchase land for link road to headworks and land around the inundation area on the left bank of river. Field work for Kitta kat of the necessary land along the water conductor alignment with the help of staffs from Napi Bhibhag in presence of land owners has been completed but still negotiation in the rate is going on. Due to the high demands of locals and irrigation issue, we have arranged and conducted public hearing with the locals in presence of government personnel. Still the problem is not solved yet and dialogues are going on.

Expression of Interest (EOI) has been invited from different contractors and technical proposals are receiving for shortlisting and then financial proposals will be asked with the shortlisted contractors.

PROJECT OVERVIEW

Task	PROGRESS	REMARKS
1. Land acquisition:		
1.1 Headworks	Purchased	Land for link road and inundation area at headworks on the left bank of the river.
1.2 Waterway	Under Negotiation	Field work of Kitta kat along the water conductor alignment is completed for the private land and office work is going on in the office of Napi Bhibhag. Negotiation with the land owners is still going on.
1.3 Powerhouse	Under negotiation and coordination	Dialogues are going on with the land owners and other locals for the construction of link road to the powerhouse. A staff quarter and office has been rented in Ramchowk.
1.4 Due to difficulties in land acquisition process, alternative alignment is being studied.		
2. Procurement of works:		
2.1 Civil and Hydro-mechanical		Expression of Interest (EOI) and Technical proposals are receiving from different contractors and will be short listed and asked for financial proposals.