



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	PREPARED BY
April 3, 2014	Dordi Khola Hydropower Project	Munna Shakya

STATUS SUMMARY

About 9 ropani of land at the headworks area and pipe alignment has been purchased recently (10 kittas). A single package for service road, bridge construction at the headworks and fencing of the purchased land has been made and tender has been awarded to Rasuwa Construction Company by bidding process. Rasuwa Construction Company has already mobilized to the site. The negotiation process and purchasing of land along the pipe alignment is still going on. TOR has been sent to the consultants for the construction supervision proposal asking to submit by next weekend.

PROJECT OVERVIEW

Task	PROGRESS	REMARKS
1. Land acquisition: 1.1 Headworks 1.2 Waterway	Purchased Under Negotiation	Land on the right bank, bridge alignment and along the service road alignment. Negotiation with the land owners is still going on.
2. Construction work (Contract Package DHP/Civil/01)	Mobilized	Tender has been awarded to Rasuwa construction Company for construction of service road, bridge at the upstream of weir on Dordi Khola and fencing of the purchased area to facilitate for the construction work. The construction company has already mobilized to the site.
3. Detailed design and Construction Supervision	Requested proposals from consultants	Technical and financial proposals for the detailed design of the project from different consultants have been received but it has been decided to offer construction supervision work to the same consultant who will be doing detailed design. And hence the proposal for the construction supervision of the project has been again requested from

		consultants. All the proposals will be received by 9 th of April and evaluation will be done.
4. Procurement of works: 2.1 Civil and Hydro-mechanical	<p>Due to incomplete in land acquisition process, request for financial proposals, evaluation and selection of the contractor is delaying. However, expression of Interest (EOI) and Technical proposals have been received.</p>	